

Hallam Fields Birstall - Construction of New Community Hall

Start Date: 8th April 2019

End Date: 31st October 2019

Contracts Manager: Richard Brooks - 07966 391833

Site Manager - Gary Brooks - 07432 231561



ID	Task Name	Duration	Start	Finish	Timeline																											
					June 2019	July 2019	August 2019	September 2019	October 2019	November																						
					03-06	10-06	17-06	24-06	01-07	08-07	15-07	22-07	29-07	05-08	12-08	19-08	26-08	02-09	09-09	16-09	23-09	30-09	07-10	14-10	21-10	28-10	04-11					
1	Hallam Fields, Birstall	149 days	08-04-2019	31-10-2019	[Gantt bar for overall project]																											
2	Construction of New Community Hall	149 days	08-04-2019	31-10-2019	[Gantt bar for overall project]																											
3	Brickwork up to floor slab & underground drainage	10 days	10-06-2019	21-06-2019	[Gantt bar for task 3]																											
4	Install block & beam floor	5 days	24-06-2019	28-06-2019	[Gantt bar for task 4]																											
5	External brick/blockwork up to wall plate	15 days	01-07-2019	19-07-2019	[Gantt bar for task 5]																											
6	Erect scaffolding	5 days	22-07-2019	26-07-2019	[Gantt bar for task 6]																											
7	Install roof trusses	5 days	29-07-2019	02-08-2019	[Gantt bar for task 7]																											
8	Erect internal walls	10 days	05-08-2019	16-08-2019	[Gantt bar for task 8]																											
9	Roofing works	10 days	05-08-2019	16-08-2019	[Gantt bar for task 9]																											
10	Install external windows & doors	5 days	19-08-2019	23-08-2019	[Gantt bar for task 10]																											
11	Commence 1st fix electrical & plumbing/mechanical works	5 days	19-08-2019	23-08-2019	[Gantt bar for task 11]																											
12	External cladding & complete windows & doors	5 days	26-08-2019	30-08-2019	[Gantt bar for task 12]																											
13	Complete 1st fix electrical & plumbing/mechanical works	5 days	26-08-2019	30-08-2019	[Gantt bar for task 13]																											
14	Insulate floor slab & screed floor	5 days	02-09-2019	06-09-2019	[Gantt bar for task 14]																											
15	Lay underfloor heating	5 days	02-09-2019	06-09-2019	[Gantt bar for task 15]																											
16	Remove scaffolding	5 days	02-09-2019	06-09-2019	[Gantt bar for task 16]																											
17	Internal door casings, plasterboard walls, external groundworks & install rainwater goods	5 days	09-09-2019	13-09-2019	[Gantt bar for task 17]																											
18	Complete plasterboarding & external groundworks	5 days	16-09-2019	20-09-2019	[Gantt bar for task 18]																											
19	Plastering works	5 days	16-09-2019	20-09-2019	[Gantt bar for task 19]																											
20	Latex/lay floors to WC's & kitchens	5 days	23-09-2019	27-09-2019	[Gantt bar for task 20]																											
21	Plastering works	5 days	23-09-2019	27-09-2019	[Gantt bar for task 21]																											
22	Install security shutters	5 days	23-09-2019	27-09-2019	[Gantt bar for task 22]																											
23	2nd fix joinery, suspended ceilings & install IPS/Vanity units	5 days	30-09-2019	04-10-2019	[Gantt bar for task 23]																											
24	2nd fix electrical & plumbing/mechanical works	5 days	30-09-2019	04-10-2019	[Gantt bar for task 24]																											
25	Complete suspended ceilings, remove site hoarding, fit doors & install kitchen	5 days	07-10-2019	11-10-2019	[Gantt bar for task 25]																											
26	2nd fix electrical & plumbing/mechanical works	5 days	07-10-2019	11-10-2019	[Gantt bar for task 26]																											
27	Commence decoration works	5 days	07-10-2019	11-10-2019	[Gantt bar for task 27]																											
28	Door automation	5 days	07-10-2019	11-10-2019	[Gantt bar for task 28]																											
29	Tiling to kitchen, fit sundries items, external fencing & paving & install cubicles	5 days	14-10-2019	18-10-2019	[Gantt bar for task 29]																											
30	Decoration works	5 days	14-10-2019	18-10-2019	[Gantt bar for task 30]																											
31	Flooring works to hall	5 days	14-10-2019	18-10-2019	[Gantt bar for task 31]																											
32	Complete electrical & plumbing/mechanical works	5 days	14-10-2019	18-10-2019	[Gantt bar for task 32]																											
33	Complete decoration works	5 days	21-10-2019	25-10-2019	[Gantt bar for task 33]																											
34	Testing/commissioning	5 days	21-10-2019	25-10-2019	[Gantt bar for task 34]																											
35	Flooring works to lobby, office & meeting room	5 days	21-10-2019	25-10-2019	[Gantt bar for task 35]																											
36	Install sundries items	5 days	21-10-2019	25-10-2019	[Gantt bar for task 36]																											
37	Snagging period	3 days	28-10-2019	30-10-2019	[Gantt bar for task 37]																											
38	Handover	1 day	31-10-2019	31-10-2019	[Gantt bar for task 38]																											

